Progress of Upcoming Projects

SL. No	Name and Location of the Project	Capacity (MW)	Type of Fuel	Expected COD	Remarks
1	Patuakhali 100 MW Wind Power Plant Project, Kalapara, Patuakhali.	100	Wind	2026	 Pre-Feasibility Study is completed. Project concept paper has been submitted to Power Division on 17.10.2022.
2	Patuakhali 100 MW Solar Power Plant Project, Kalapara, Patuakhali.	100	Solar	2026	 Land acquisition is completed. Pre-Feasibility Study is completed. PDPP has been submitted to Power Division on 19.10.2023. Power Division sent PDPP to Planning Commission and ERD on 07.11.2023
3	Panchagarh 30 MW Solar Power Plant Project , Boda, Panchagarh	30	Solar	2026	 Land acquisition is completed. Feasibility Study is completed. Indicative Tariff proposal has been submitted to Power Division. To be implemented with Forming JVC.
4	Chattogram 750 MW CCPP Gas/LNG Power Plant Project	750	Gas/LNG	2041	25 Acre Land Acquisition is under Process.
5	Zajira Mawa 100 MW Solar Power Plant Project	100	Solar	2027	 Land Lease from Bridge Authority is under process. Obtained Consent letter on principle from Power Division. Consent letter for Power Evacuation has been received from PGCB.
6	Gazipur 450 MW CCPP Project, Kadda, Gazipur	450	Gas/ LNG	2032	 22 Acres of Land has been Developed. Feasibility Study, IEE have been completed.
7	Gazaria 600 MW LNG Based CCPP Project (Phase-II) Gazaria, Munshiganj	600	Gas/ LNG	2040	 Feasibility Study, IEE have been completed. 85 Acres of Land has been acquired and developed.